



THE TENDER MODE



THE INSTALLATION MODE



PROJECT SCHEDULE

CONTRACT AWARDED

FEB 7 2007

BARGE ARRIVAL IN DOUALA

APRIL 10 2007

BARGE DEPARTURE FROM DOUALA

MAY 25 2008

ACTIVITIES CARRIED OUT BY AIMS srl

- 1. BASIC DESIGN INCLUDING ABS APPROVAL
- 2. PROJECT SCHEDULE DEFINITION
- 3. DETAIL ENGINEERING WITH DEVELOPMENT OF A COMPLETE 3D MODEL
- 4. ON SITE SUPERVISION WITH DIRECT CHECK OF THE 3D MODEL
- 5. INTEGRATION OF THE ENGINEERING ACTIVITIES WITH THE SHIPYARD CONSTRUCTION METHODS
- 6. ASSISTANCE TO THE YARD FOR THE INTRODUCTION OF NEW FABRICATION TECHNOLOGIES
- 7. CONTINUOUS PRODUCTION MONITORING AGAINST THE PROJECT SCHEDULE WITH FOLLOW UP OF ALL STEEL PREFABRICATION AND ERECTION AS WELL AS PIPING INSTALLATION ACTIVITIES
- 8. PLANNING OF THE RIG UP RIG DOWN OPERATIONS
- 9. ASSISTANCE FOR ABS SURVEYS ON SITE
- 10. DES LOADING / UNLOADING PROCEDURES
- 11. SEA FASTENING
- 12. SHELTER DECK STRUCTURAL VERIFICATION

SHIPSHAPE - VERSION AIMS/ABS	N 5.23.0002, DATE : 2008-06-12		PAGE			
Project : TAD	File :	SAIPEM_TAD	E NOB	CUIDCUADE - VERSION 5 23 0002 D	ATE • 2008-06-12	
				AIMS/ABS	AIE : 2008-06-12	PAGE
Loading Condition r Condition Id. text	no. : 4 : DES INSTALLATION			Project : TAD	File : SAIPEM_TAD	
		_		Loading Condition no. : 4 Condition Id. text : DES INST	FALLATION	
				INTER STABILITY NATA (GZ-curv	ve, Areas, Particulars & Criteria	Control)
				JUDIN		Angle GZ Area
		0		0		(degr.) (m) (m*rad)
[0	0 0 0 0		N		0.000 0.000 0.0000
						10.000 3.327 0.2955
-						15.000 4.616 0.6472 20.000 4.991 1.0718
-				(e		21.900 5.007 1.2377 25.000 4.967 1.5079
[30.000 4.759 1.9332 40.000 4.112 2.7098
						50.000 3.376 3.3643 60.000 2.513 3.8808
						Deck immersion : 11.016 °
				k- Deck edge umere	i uan	Maximum GZ at : 21.900 ° Area, 0 - 30 : 1.9332 m*rad
		0		α μ		Area, 0 - 40 : 2.7098 m*rad Area, 30 - 40 : 0.7766 m*rad
		•		B	0 0	Area, 0 - maxGZ: 1.2377 m*rad
2				- 8		
- UNIT LOADS						
Voter Ballast Cargo	Diesel Gil	Fresh Valer	Muscellaneous	0 10 50	50 40 50 60	
				Plac	ating Angle (degrees)	
WEIGHT LOADS				Applied VCG : 6.082 m		
Part Id.text	Weight Load Densi	Distribution Lty Aft Fore LCG TCG	FSCT VCG Moment	TCG : 0.000 m		
no.		¹³⁾ (m)				
1 LIQUIDS	DASIC DESIGI	ACTIVITES	VERE.	Table of intact stability criteria		
- RFW	425.708 100.0 1.00	- DOO 35.05 44.20 39.899 -11.361	3.366	TYPE : MODU89		Actual Concl- KGmax
- RDW - RBO	456.107 100.0 1.00 398.323 100.0 0.85	000 53.34 62.48 57.912 11.416 700 53.34 62.48 57.912 -3.810	3.364 3.352	Code Id. text		value usion (m)
- RDO	PRELIMINARY	HYDROSTATIC (CALCULATIONS WITH		(MODU code), v = 36.00 m/s : 15.00 moment (MODU), v = 36.00 m/s: 1.40	 0.539 OK 24.186 24.047 OK 23.111
				ARel2 Min. (GZarea/HLarea), wind	moment (MODU), v = 51.40 m/s: 1.40	- 11.796 ок 21.211
2 MUD MODULE INST	TALLAHANK PLAN, L		HI AND DECK LOAD	GZarea : area of righting lev HLarea : area of heeling leve	er	
- SKID BASE - BOP DECK	40.000	53.34 62.48 85.000 7.000 70.000 -7.000	13.500	Wind moment acc to MODU code (t*m)	: 3580.783	
- SIDE SUPPORT FF	RAMES 20.000	70.000 -7.000		atability conclusion	: ок	
- ROTACY TABLE		DRAWINGS		AL Resulting KGmax	0: 21.211	
- MAST UPPER SECT	FIGN 80.000	56.000 7.000	17.000	KG (incl. correction) (m Intact stability margin (m): 6.082): 15.130	
- DRAWWORK PLATEC	40.000	65.000 -11.000	15.000			
3.	STRUCTURAL	WEIGHTS CALC	JUATION FOR FASTE	ST PROCUREMEN	IT	
3 WB04P	545.427 100.0 1.02	250 15.24 25.91 20.574 -11.416	3.364			
4 WB075	467.509 100.0 1.02	250 25.91 35.05 30.480 11.416	3.364 345.57 *			
5 WB12	MARINE AND	DRILLING P&IDs	NCLUDING ABS APP	ROVAL		
to be continue	ed on next page					

PIPING WEIGHTS AND QUANTITIES DEFINITION FOR FASTEST PROCUREMENT 5.









- CRANE PEDESTAL AND CRANE INSTALLATION



INTEGRATION OF THE ENGINEERING ACTIVITIES WITH THE SHIPYARD CONSTRUCTION METHODS

- TO ENHANCE THE PRODUCTION PERFORMANCES AIMS srI TRANSFERRED THE WHOLE ENGINEERING ACTIVITY TO CAMEROUN IN SUCH A WAY THAT NO DELAY COULD ARISE BETWEEN THE ENGINEERING AND PRODUCTION PHASES
- FURTHERMORE IN THIS WAY IT WAS POSSIBLE TO BETTER UNDERSTAND THE PRODUCTION BAHAVIOUR OF THE SHIPYARD AND DIRECTLY CHECK THE CONSTRUCTION WORKS AS WELL AS KEEP NOTE OF THE PRODUCTION TIMES FOR THE DIFFERENT ACTIVITIES
- THE FLOW OF THE INFORMATION FROM DESIGN TO PRODUCTION WAS THEN LIMITED TO A VERY SHORT DELAY

			L	ONG. SECTION	mm13716	STBD SI	DE			
<u> +6888 _</u>	2580	en B		6188-18		r L		25		
H 13080	2588				- 28	se i i	0 8 ▲			15
	9811		11662				-12	288	 1	
	/	\mathbf{V}			+					

							_
DESCRIPTION	Weight Pig 1	Cut Progress	Press Progress	Weided Prograss	TOTAL PROGRESS	TOTAL PROGRESS	%
TOTAL WEIGHT	153314	25276	53093	26969	104 338		68

SUMMARY OF ALL BUILKHEAD OF SHELTER DECK BLOCK 4

SI	UMMARY OF SH	IELTER DECK STRU				
DESCRIPTION	Weight (kg)	Cut Progress	Press Progress	Weided Progress	TOTAL PROGRESS	TOTAL PROGRESS %
TOTAL WEIGHT	121207	24686	21821	13714	60221	50

		-	PR	EFABRIC	ATION L	.ong. se	CTION mm1	3716 STB	BD SID	E PART 1						
/											1	1	1			
DESCRIPTION	L	۵	thk			N°	Weight [kg]	Cut - Total	Cut%	Cut Progress	Preas total	Preass %	Preass Progress	Welded total	Welded %	Welded Progress
Plate	11662	6000	10			1	5597,8	1119,6	100	1119,6	1679,3	100	1679,3	2798,9	100	2798,9
		h	b	t												
Stiffners L=140x80x10	6000	140	80	10		11	1161.6	232.3	100	232.3	580.8	100	580.8	348.5	100	348.5
/								,-						- 10,0		
	L	h	thk 1	b	thk 2											
Deck Trans	3038	600	10	200	20	2	486,1	97,2	100	97,2	243,0	100	243,0	145,8	100	145,8
Deck Trans	1512	600	10	200	20	1	121,0	24,2	100	24,2	60,5	100	60,5	36,3	100	36,3
Deck Trans	2420	600	10	200	20	1	193,6	38,7	100	38,7	96,8	100	96,8	58,1	100	58,1
Side Frame	6000	600	10	280	25	3	1872.0	374.4	100	374.4	936.0	100	0.950	561.6	100	561.6
	0000	000	10	200	20		10/2,0	014,4	100	014,4	000,0	100	000,0	001,0	100	001,0
Gussets																
TOTAL WEIGHT							9432,0			1886,4			3596,4			3949,2

TOTAL OF SHELTER DECK BLOCK 1										
DESCRIPTION	Wilght (kg 1	Cut Progress	Press Progress	Weided Progress	TOTAL PROGRESS	TOTAL PROGRESS %				
TOTAL WEIGHT	24521	69962	73914	40683	164.559	60				











SHELTER DECK STRUCTURAL VERIFICATION





ACHIEVED RESULTS

 THE FOLLOWING SLIDES WILL SHOW THE CONSTRUCTION DEVELPMENT ALONG THE BUILDING PERIOD, FROM THE BARGE ARRIVAL TO THE BARGE DEPARTURE FOR OPERATION.













LOADING ON THE SHELTER DECK THE DRILLING SET COMPONENTS

ñ



BARGE AT DEPARTURE ON MAY 25 2008





















ACCOMMODATIONS DETAILS - SMOKING ROOM



ACCOMMODATIONS DETAILS – 2 BEDS CABIN



ACCOMMODATIONS DETAILS – 4 BEDS CABIN



ACCOMMODATIONS DETAILS – COFFE SHOP



ACCOMMODATIONS DETAILS – CHANGE ROOM



ACCOMMODATIONS DETAILS – HOSPITAL



ACCOMMODATIONS DETAILS – MESS



ACCOMMODATIONS DETAILS – GALLEY



ACCOMMODATIONS DETAILS – GALLEY



ACCOMMODATIONS DETAILS – BRIDGE

